

**GOVERNMENT OF ANDHRA PRADESH**

**Abstract**

PRED – APERP – Phase V WBP Roads – RRC – Adilabad District – ADBP 15  
ABR – Balance work of Construction of Bridge on Road from Tallodi to  
Salugupalli – Sanction of EOAT upto 31.3.2009 without imposing LDs and  
to accord price adjustment clause for the work – Permission – Accorded  
– Orders – Issued.

-----  
PANCHAYAT RAJ & RURAL DEVELOPMENT ( PROGS.1 ) DEPARTMENT

**G.O. RT.No. 1523**

**DATED: 11<sup>TH</sup> OCTOBER, 2010**

Read the following:-

1. G.O.Rt.No.1591, PR&RD ( progs.1) Deptt.,dt. 23.10.2008.
2. From the Chief Engineer, NABARD Lr.No.AEE1/DEE1/APERP-WBP-Roads/2008 dated: 9.3.2009.
3. From the Chief Engineer, Vig.QC & WB Lr.No.AEE1/ DEE1/APERP/WBP-Roads, dt. 18.12.2009.
4. From the Chief Engineer, NABARD, PR., Letter No.AEE1/DEE1/APERP-WBP-Roads/2008 dt. 5.8.2010.

**ORDER :**

In the reference first read above, orders were issued according administrative sanction for an amount of Rs.44.26 lakhs ( Rupees forty four lakhs and twenty six thousands only) to complete the left over work of Phase V ADBP-15 ABR i.e. construction of Bridge on road from Tallodi to Salugupally in Adilabad District under the Plan i.e. Assistance to Panchayat Raj Institutions for construction of Rural Roads ( MNP ) Grant 2008-09 subject to general conditions/norms stipulated by Government from time to time.

2. In the references 2<sup>nd</sup> to 4<sup>th</sup> read above, the Chief Engineer, NABARD Panchayat Raj has reported that in respect of the work under reference, tenders were called and entrusted the work to Sri Y.Venkateswara Rao at 0.45% excess over sanctioned estimate rates. Agreement was concluded on 19.2.2007 with period of agreement as 3 months. It is also reported that the work was started by the Contractor on 21.2.2007 and the first bill was paid on 28.3.2007 for Rs.4.35 lakhs and that an amount of Rs.7.90 lakhs was due to be paid to the Contractor when the execution was stopped. The work was stopped from April 2007 to February, 2009 due to non-release of funds. Subsequently, after according administrative sanction for an amount of Rs.44.26 lakhs in the reference first read above, an amount of Rs.7.90 lakhs had been paid to the Contractor in the month of February, 2009 and that the work was resumed and completed in all respects by 31.3.2009. It is also reported that the EOAT is sought for 683 days and that the delay is due to non-release of funds. The value of the work done including price escalation amount is within the available administrative sanction only and hence, the CE NABARD PR has requested the Government to sanction EOAT upto 31.3.2009 without imposing LDs and accord permission to adopt price adjustment clause for the subject work.

3. Government after careful examination, hereby accord

:: 2 ::

permission for sanction of EOAT upto 31.3.2009 without imposing LDs and also to adopt price adjustment clause for the work "construction of Bridge on road from Tallodi to Salugupally in Adilabad District".

4. The Chief Engineer, Panchayat Raj, NABARD shall take necessary action accordingly.

5. This orders issue with the concurrence of Finance Department vides their U.O.No.24784/388/10.Expr.PR&RD dated: 20.9.2010.

6. A copy of this order is available on the internet and can be accessed at the address: <http://www.ap.gov.in/goir>

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

**M.V.P.C. SASTRY,  
SPECIAL CHIEF SECRETARY TO GOVERNMENT**

To

The Chief Engineer,Panchayat Raj, NABARD, Hyderabad.

The Superintending Engineer, Panchayat Raj, Adilabad.

The Pay & Accounts Officer, Nirmal, Adilabad.

Copy to :

The Accountant General, A.P., Hyderabad.

The Finance ( Expr.& PR & RD ) Deptt.

The PS to M ( PR )

The PS to Spl.CS PR.

Sf/sc.

// FORWARDED: BY ORDER //

**SECTION OFFICER**